



## PROJECT DASHBOARD

### Report: September 2024

Kevin King, County Manager

Project	Designer	Contractor	Progress	Start	Estimated End Date	Budget	Actual Expenses	Remaining	Notes
<b>Jackson County Recreation Center Aquatic Complex</b>	Clark Nexsen	New Atlantic Contracting In	92%	6/21/2022	10/1/2024	25,351,308.00	21,827,573.30	3,523,734.70	The project should be completed by October 2024. The county will be recouping liquidated damages under the contract terms.
<b>Center for Domestic Peace</b>	Clark Nexsen	RE Crawford	0%	9/10/2024	4/27/2024	5,378,279.00	811,986.70	4,566,292.30	The sub-footers have been installed along with all stormwater drainage infrastructure. Foundation, rough in plumbing, electrical, and other utilities are now being prepped for the building pad.
<b>Cashiers/Glenville Recreation</b>	Equinox		0%			1,144,826.00	90,437.26	1,054,388.74	Bidding is now underway and we are expected to have a bid opening on October 25, 2024.
<b>Whittier-Qualla Park</b>	Equinox		0%			2,072,429.00	53,577.20	2,018,851.80	Bidding is now underway and we are expected to have a bid opening on October 25, 2024.
<b>Department of Aging Project</b>			0%			250,000.00	-	250,000.00	The study has been completed and we have the documents to develop the scope of work. The project will be bid by October 15, 2024.
<b>Canada Fire Department and Community Center</b>	Odell Thompson		0%			50,000.00	-	50,000.00	The plan for the department has been presented to the Board of Commissioners for their review. The county staff is working on a funding plan and continuing some additional plan modifications.
<b>Jackson County Justice Center and Jackson County Administration Building</b>	Odell Thompson		0%			250,000.00	7,650.00	242,350.00	The plan has been given to the Board of Commissioners and county staff now is in the process of fund development.

  
**PROJECT DASHBOARD**

**Report: September 2024**

Kevin King, County Manager

Project	Designer	Contractor	Progress	Start	Estimated End Date	Budget	Actual Expenses	Remaining	Notes
<b>Jackson County Fair Grounds</b>			0%					-	Developing a phased approach for the fairground facility, consisting of a 160x250 ft (40,000 square feet) open-air pavilion and a 100ft X 200ft (20,000 square feet) enclosed arena. Will be utilizing the existing facility for additional future development. Engaging with civil, mechanical, and electrical engineering for stormwater and parking, HVAC, and electrical plans.
<b>Dillsboro River Park</b>			0%					-	Plan development stage- Parks and Recreation and Economic Development looking at possible uses for the vacant county property.
<b>Greenway Project</b>			40%			4,273,770.80	2,121,734.34	2,152,036.46	Over the last year have purchased several properties to extend the greenway. Property acquisition and fund development are continuing to extend the greenway footprint. Also, exploring future greenway initiatives in other areas of the county.
<b>NCDOT- Shared Use Path Cullowhee Recreation Hwy 107</b>	NCDOT		0%			2,087,200.00		2,087,200.00	NC DOT Commission - Set to vote on the project in June. County match on project est- 417,440.00 ** <i>The Project is 80% state-funded and will be bid and constructed by NCDOT.</i>
			0%						