

TWSA PROJECTS IN PROGRESS.

PROJECT NAME	STATUS	TARGETED TIMEFRAME	REMARKS
UNIVERSITY HEIGHTS & RIVERPARK MHP WATER SYSTEM	CONSTRUCTION-90%+	Sep-15	CONSTRUCTION AUG, CLOSEOUT IN SEPT.
CASHIERS WWTP DESIGN	SOLICIT SERVICES	Sep-15	AD FOR DESIGN, FINANCING STRATEGY NEXT STEP.
CASHIERS SEWER COLLECTION SYSTEM STUDY	SOLICIT SERVICES		
WHITTIER SD TVR SEWER EXT	RESUBMITAL	31-Aug-15	DEPT OF COMMERCE HOLDING FUNDS.
OLD CULLOWHEE BRIDGE REPL.	DESIGN IN PROGRESS	31-Aug-15	CRITICAL DEADLINE- SLIP PROJECT 1 YEAR IF NOT MET!
JC CDBG- DILLARDTOWN SEWER- PHASE 2	APPLICATION	30-Sep-15	WILL WE HAVE ALL WORK COMPLETED FOR FALL CYCLE?
GOLDEN LEAF -COMMUNITY BASED GRANTSMaking INITIATIVE	PROJECT DATA CALL	17-Aug-15	MEETING WITH JACKSON COUNTY MANAGER
	COMPLETED LOI	TBD	COUNTY MANAGER TO SET DEADLINE
CASHIERS WATER SYSTEM STUDY	IN PROGRESS	DEC, 2015	ACTION IN FY 2015-16
WHITTIER SD LONG TERM OWNERSHIP PLANNING	PENDING	1-Apr-16	ACTION IN FY 2015-16
WWTP #2 PLANNING	FINAL DRAFT	DEC, 2015	REPORT WILL DETERMINE NEXT STEPS ON PLANT.
VALHALLA WATER SYSTEM STUDY	IN PROGRESS	SEPT, 2015	REPORT DUE TO NCDENR SEPT 2015
CULLOWHEE AREA PLANNING	IN PROGRESS	APRIL, 2016?	COUNTY COMP PLAN SYNCRONIZATION!
DILLSBORO AREA PLANNING	IN PROGRESS	APRIL, 2016?	COUNTY COMP PLAN SYNCRONIZATION!
WEBSTER AREA PLANNING	IN PROGRESS	APRIL, 2016?	COUNTY COMP PLAN SYNCRONIZATION!
SYLVA AREA PLANNING	IN PROGRESS	APRIL, 2016?	COUNTY COMP PLAN SYNCRONIZATION!
SEWER MAIN- MILL CREEK OUTFALL AT SCC	IN PROGRESS	APRIL, 2016?	MAY NOT BE NEEDED!
HWY 441 SOUTH CORRIDOR STUDY & COMP PLAN UPDATE	SOLICIT SERVICES	APRIL, 2016?	COUNTY COMP PLAN SYNCRONIZATION!
VALHALLA /COWAN VALLEY CONSOLIDATION PROJECT	SOLICIT SERVICES	APRIL, 2016?	
WATER TANK MAINTENANCE	SOLICIT SERVICES	TBD	
WATER INTAKE - DEBRIS SCREENING	SOLICIT SERVICES	OCT, 2015	
VAULT REPLACEMENT- SUNRISE PARK	SOLICIT SERVICES	OCT, 2015	
TWSA MAIN OFFICE- RENOVATIONS	SOLICIT SERVICES	OCT, 2015	
WTP CHEMICAL STORAGE BUILDING- HEATERS	SOLICIT SERVICES	OCT, 2015	

PROJECTS ON CRITICAL PATH IN NEXT QUARTER (AUG, SEPT, OCT 2015